

Project Address	Contractor Name:	
Owner Name:	Contractor Company:	
Owner Phone:	Contractor Phone:	
Owner Email:	Contractor Email:	

Class 2 Grading & Drainage Checklist

Class 2 Grading & Drainage Checkist
Required for land disturbing activity 1 acre or more City Ordinance Chapter 34 "Public Utilities"
Narrative/Cover Letter Requirements
In letter form, please include the following:
1) Name(s), address(es) and telephone numbers of the owner and developer of the site, the contractor(s) and any/all
consulting firms retained by the applicant 2) Certification that <i>city approved</i> , updated, and most up to date plan sheets and SWPPP will be provided to all contractors
PRIOR to anyone obtaining the grading and drainage permit
3) A \$250.00 application fee No fee - Enterprise Zone 4) A faithful performance bond or bonds, letter of credit, or other improvement security by the permittee in an amount
4) A faithful performance bond or bonds, letter of credit, or other improvement security by the permittee in an amount
approved by the City Engineer. Amount agreed upon must include cost with prevailing wages to protect the perimeters and stabilize the entire site. Show line items for individual measures such as inlet protection, silt fence, seeding, etc.
5) Approved Bond amount \$
6) Brief description of current drainage patterns and proposed drainage patterns and justifications
7) Pre and Post Impervious acreage or square footage
8) Maintenance responsibilities: discuss who, what, how, funding, etc.
9) Other Miscellaneous notes, features, proposals, etc.
Calculations and Supporting Documentation
Engineering calculations, data supporting all proposed plans and devices, and hydrologic design shall be completed in accordance
with Section 34-4202 (hydrologic design criteria) of this article. Detention system design shall be completed in accordance with
Section 34-4203 (detention system design criteria) of this article. At a minimum, the calculations submittal shall include the
following:
1) Basis of design for final drainage system components
2) A statement giving applicable engineering assumptions and calculations
☐3) A statement by the design engineer of the drainage system's provision for handling events greater than the 100 year, 24 hour runoff
4) Design calculations and other submittals as required by the ordinance
5) A statement of certification of all drainage plans, calculations, and supporting data by a licensed PE
6) Engineering calculations and data supporting all proposed plans
Plan Sheets: Site, Demolition, Utility, Grading, and Erosion & Sediment Control Plan
All above plan sheets are required if applicable. Items listed below should be shown on all appropriate sheets with further
discussion in the cover letter or SWPPP if necessary.
1) Site plan with ALL proposed improvements
2) Existing AND proposed contours surveyed at 2' contours or 1' for relatively flat areas where additional detail will be required to
see drainage designs
3) Existing AND proposed drainage plan for the property and one hundred feet (100') surrounding the property at a scale of not more than one hundred feet (100') to one inch (1")
4) Topographic survey of the property keyed to a consistent datum
5) All existing AND proposed structures and sizes
6) Area(s) of existing AND proposed impervious surface
7) All existing AND proposed easements
8) All existing, abandoned, or proposed water or monitoring wellhead locations
9) All existing, abandoned, AND proposed water and sanitary sewer mains, line, & drains
10) All existing AND proposed USTs, ASTs, product line, o/w separators, etc.
11) The banks and centerline of streams and channels 12) Shoreline of lakes, ponds, and detention basins with normal water level elevation

1	3) Farm drains and tiles
1	4) Location, size, and slope of storm water conduits and drainage swales
1	5) Detention facilities (including 100 yr water elevations & elevation-area-volume tables)
1	6) Roads, streets and associated storm water inlets including finished grades
1	7) All Existing and proposed storm sewers and associated appurtenances
1	8) A vicinity map showing the relationship of the site to its general surroundings at a scale of not less than two thousand feet
	2,000') to one inch (1")
`	9) Title, scale, north arrow, legend, seal of licensed PE, date, & name of person preparing plans
	0) Subwatershed boundaries within the property
	1) Abandoned mines
	(2) Delineated area or limits of land disturbance
	3) Existing and Proposed flow patterns AND overflow routes with arrows
	4) All stormwater MANAGEMENT features including, but not limited to: pipes, detention, retention, bioswales, rain gardens,
	permeable features, green roofs, velocity dissipation, underground storage, etc. with corresponding detail sheet(s)
	(5) All proposed erosion and sediment control measures including, but not limited to (with corresponding detail sheet(s)):
	All stabilized area(s) with seeding, concrete, rock, mulch, etc. specified
	Perimeter controls
	Designated concrete washout
	Construction exits
	Inlet Protection devices
	Stabilized contractor parking areas
	
\Box_{α}	Others (specify and show on plan)
2	6) All proposed pollution control measures including, but not limited to:
	temporary rest rooms
	hazardous materials
	construction materials
	proposed dust suppressants
	dumpsters
	Others (specify and show on plan)
	7) Sensitive Environmental Features onsite or adjacent to the site, including but not limited to the following (if none present,
р	lease note here or in narrative/cover letter):
	Wetlands (regulatory and non-regulatory)
	Trees greater than 8 inches in diameter
	Designated natural areas
	Existing and/or proposed environmental mitigation features
	Threatened or endangered habitat
	Floodway, flood fringe, flood plain
	Channel modifications
2	8) MOST RECENT REVISION DATE in month/day/year format
Storm	Water Pollution Prevention Plan (SWPPP)
	,
	document should be in report form with all necessary verbiage, discussions, descriptions, etc., included in organized sections or chapters. Attachments
	s, plans, and supplemental information should be included in appendices. Additionally, the SWPPP report must include detailed products (i.e., silt fence
	be used around the perimeter; drop in protection devices will be used in inlets; straw wattles, socks, etc. will be used on the south side of the property;
	gular silt dykes will be used as check dams; etc.), descriptions, and discussions for all necessary information outlined below, and as stated in the city nance (Chapter 34), the NPDES permit, the Illinois Urban Manual, and all other IEPA requirements.
) Most up-to-date revision date
	Name and 24-hour Contact information for:
	Owner
	Contractor
	Engineer SWIRD Transparer
	SWPPP manager
) Brief description of the project
) Types of land disturbing activity
) Proposed start and completion dates
) Receiving waters
	Route to receiving water (open channel, private system, city system, combination of several, etc.)
) Is the receiving water on the TMDL list
) Soil information
1	0) Pre-construction runoff coefficient

11) Post-construction runoff coefficient				
12) Total site area				
13) Total area (sf or acreage) of land disturbance				
14) Total PRE and POST construction impervious area (sf or acreage)				
15) Total PRE and POST construction pervious area (sf or acreage)				
16) Reference the Illinois Urban Manual for proper erosion and sediment controls				
17) Erosion and Sediment control measures will be installed PRIOR to land disturbing activities and will remain in place until fin				
stabilization is achieved and a Notice of Termination is submitted to the IEPA. Additionally, erosion & sediment control, as well	ı			
as stabilization measures MUST be properly installed and maintained to the intended and effective purpose of each				
measure/device.				
18) Perimeter control requirements				
Proper product selection based on conditions				
Downstream placement				
Installation before land disturbance				
Proper maintenance				
Kept in place until stabilization is achieved				
Removed after stabilization				
If sediment leaves site, it will be cleaned and placed back on site Other (please specify)				
19) Construction Access				
At least 75 feet long				
Clearly marked on plans				
Installation before traffic arrives on site				
Must have fabric under rock				
Proper rock size				
Necessity to reapply rock and maintenance				
Tracking is not allowed but if unavoidable, tracked material must be cleaned immediately. Additionally, brooming				
must have catch pan attached. Brooming and scraping into inlet is NOT allowed.				
Wheel washer				
Other (please specify)				
20) Inlet Protection				
Proper control measures specified (NO silt fence under grates)				
Proper installation				
Proper maintenance techniques				
Other (please specify)				
21) Proper flow line protection type, installation, maintenance				
22) Hazardous storage				
Away from drainage ways, inlets, etc.				
Stored in designated area				
Stored properly and as instructed by manufacturers				
MSDS on site				
Notify National Response Center at 800-424-8802 for reportable releases				
Notify local fire department for reportable releases				
Notify City of Moline Stormwater Section at 309-524-2363 for reportable releases				
Notify IEPA of SWPPP violation if spill enters a drainage way				
23) Stabilization Proper type(a) of temperary and permanent stabilization must be appointed (reference Illinois Urban Manual)				
Proper type(s) of temporary and permanent stabilization must be specified (reference Illinois Urban Manual) Specify appropriate Illinois Urban Manual methods appropriate for seasons and terrain				
Areas with no intended activity for 14 days must be at least temporarily stabilized immediately. Measures for				
temporary stabilization must begin within one day of disturbance cessation, and be completed within 14 days.				
Bank stabilization must consist of anchored stabilization measures				
Specify seasonal stabilization measures considering each season and anticipated completion dates				
Final stabilization should be specified as appropriate and as outlined in the Illinois Urban Manual				
Final stabilization must be complete to a uniform perennial vegetative cover with a density of 70% of the unpaved				
onsite and off site areas or an equivalent permanent stabilization has been utilized.				
A Notice of Termination (NOT) must be submitted to the IEPA				
24) Sediment Traps				
25) De-Watering activities				
26) Use of treatment chemicals (polymer flocculants, etc.)				

28)	Vegetative Buffers		
29) Description of construction phasing and sequencing of land disturbing activities			
30)	Disturb smallest area possible		
31)	Avoid sensitive areas or wooded areas and tree preservation		
	Proper maintenance of stormwater BMPs (rain gardens, detention ponds, permeable surfaces, etc.) during construction		
33)	Inspections		
	Name and 24-hour contact information for person responsible for inspections		
	Inspector must meet NPDES definition of "qualified personnel"		
	Must be performed every 7 days AND after every rain event of .5" or more		
	During winter months WHEN CONSTRUCTION HAS STOPPED, inspections once a month unless there is a rain		
	event of .5" or discharge due to snow melt occurs		
	Inspection reports must be filled out and left on site as part of the SWPPP		
	Violations to the SWPPP and NPDES must be noted on an Incidence of Non-Compliance and submitted to the IEPA		
	and the City of Moline		
	Deficiencies noted during inspections MUST be fixed immediately, but at least prior to the next rain event, and no later		
	than 7 days after the deficiency is noted		
	The Erosion & Sediment Control plan should be marked up with alterations, changes, installations, stabilizations,		
	deletions, etc. and should be kept on site at all times with the SWPPP		
34)	Records		
•	The NPDES coverage letter must be posted on site		
	Name and 24 hour contact responsible for SWPPP must be posted on site		
	SWPPP must be kept on site during construction		
	SWPPP must be kept on file for 3 years after the submittal of the NOI to the IEPA		
	A log of erosion & sediment control installation, stabilization, alterations, etc. during construction must be kept with the		
	SWPPP		
	A log of changes to the SWPPP during construction must be kept with the SWPPP		
	A log of changes to the Erosion & Sediment Control Plan during construction must be kept with the SWPPP		
35)	Statements and Certification		
•	Statement that work performed will comply with IEPA rules and Regulations		
	Statement that work performed will comply with the NPDES permit		
	Statement that work performed will comply with City of Moline Ordinance		
	Statement that work performed will comply with City of Moline Class 2 permit		
	Statement that work performed will comply with the SWPPP		
	Owner/Operator Certification:		
	"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision		
	in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the		
	information submitted. Based on my inquiry of the person or persons who manage the system, or the person directly		
	responsible for gathering the information the information submitted is, to the best of my knowledge and belief, true,		
	accurate, and complete. I am aware that there are significant penalties for submitting false information, including the		
	possibility of fine and imprisonment for knowing violations"		
	Contractor/Subcontractor/"Others" working within the NPDES regulated areas:		
	"I certify under penalty of law that I understand the terms and conditions of the general National Pollutant Discharge		
	Elimination System (NPDES) permit (ILR10) that authorized the storm water discharges associates with industrial		
	activity from the construction site identified as part of this certification."		
	Inspection Certification:		
	"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision		
	in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the		
	information submitted. Based on my inquiry of the person or persons who manage the system, or the person directly		
	responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true,		
	accurate, and complete. I am aware that there are significant penalties for submitting false information, including the		
	possibility of fine and imprisonment for knowing violations"		
36)	Preconstruction meeting should be encouraged		
37)	Updated signature sheets, ESC plans, grading plans, etc will be submitted to the City of Moline and IEPA		
38)	The following forms and information should be included in the SWPPP appendices (in no particular order)		
	Illinois Environmental Protection Agency Notice of Intent		
	Illinois Environmental Protection Agency NPDES Permit Coverage Letter		
	Illinois Historical Preservation Agency Approval		
	United States Corps of Engineers Approval letter		
	Illinois Department of Natural Resources/EcoCat Clearance		
	Inspection Sheets		

Subcontractor signature pages				
Incidence of Non-compliance				
Notice of Termination				
Log of ESC and Stabilization mea				
	Log of land disturbing activities/grading activities with dates			
Log of changes to SWPPP				
Grading Plan (showing all necess				
· · · · · · · · · · · · · · · · · · ·	an (showing all necessary items listed above)			
Miscellaneous				
protected with erosion and sediment cor	until all stabilization measures are complete and a density of 70% vegetated growth is			
Please contact Andy Parer at 309-524-2363 with o	questions or concerns			
Approved By:	Date:			
(City Representative)				
Permittee:	Date:			
Signature certifies that any land clearing, construction, or d	levelopment involving the movement of earth shall be in accordance with this permit, approved plans approved			

NOTES: